Stage II

1. Relocate temporary concrete barrier and switch traffic to constructed stage I
2. Remove temporary widening, existing pavement and box culvert
3. Construct proposed box culvert, end section and pavement

N

Sign to be located 2,000' in advance of Stop bar

ROAD CONSTRUCTION AHEAD

275+00 276+00 277+00 278+00 279+00 280+00 281+00 282+00 283+00 284+00 285+00 290+00

15" RCCP

(TEL)

S CONC ROCK R S CONC

Sign to be located 1,500' in advance of Stop bar

11'-6"

S S G R S S ROCK 15" RCCP 15" CMP ROCK 15" RCCP

2' X 3' BOX

BIT ILL 9

ROCK ROCK 15" RCCP

Sign to be located 1000' in advance of Stop bar

ONE LANE ROAD AHEAD

MPH 40

LEGEND:

- Work Area
- Temporary Pavement
- Drum with steady burning light, 50' c.c.
- Arrow Board
- Sign
- Open Traffic Lane
- Temporary Traffic Signal
- Solar Powered Flashing Beacon
- Detector Loop
- Impact Atenuators

0 50 100
SCALE

N

Sign to be located 500' in advance of intersection

ROAD CONSTRUCTION AHEAD

Sign to be located 500' in advance of Stop bar

Install advanced Loops 100' in advance of stop bar

RED ON HERE STOP

RED ON HERE STOP

POT Sta 8+95.40

POT Sta 10+00.00

Sta. 298+06.45

(GAS)

15" RCCP

15" RCCP

(TEL)

295+00 300+00 305+00 ILL 9

Sta. 296+68.47 Sta. 297+81.45 Sta. 298+68.47

Sta. 300+53.08 Sta. 301+12.75 Sta. 301+62.75 Sta. 302+72.75 Sta. 303+22.75 Sta. 303+82.59 Sta. 306+04.70

CMP

Sta. 305+62.58 Sta. 305+79.70

(TEL)

Bruce Spangler and
Sharon K. Spangler
82-17184
06-05-27-200-002
1-634DOT

James T. Groutage
and Heather L. Groutage
04-43314
06-05-22-400-004

FILE NAME = sheetstage2 8x6.dgn	USER NAME = mendezpj	DESIGNED -	REVISED -
		DRAWN -	REVISED -
	PLOT SCALE = 100.0000 ' / IN.	CHECKED -	REVISED -
	PLOT DATE = 3/25/2011	DATE -	REVISED -

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

STAGE 2 PLAN – LOCATION 1

SCALE: | SHEET NO. OF SHEETS | STA. TO STA.

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
685	**	•	329	101
		CONTRACT NO. 68599		
	ILLINOIS FED. AID PROJECT			

** (37,38)RS-3,39RS-5;(38)I • Fulton, McDonough