

IDOT PROJECT LABOR AGREEMENT DETERMINATION

To: Ann L. Schneider, Secretary

From: Omer Osman, Director

Date: November 1, 2013

Re: I-64, Contract Number, 78282 White County

{ }

In accordance with the Project Labor Agreement Act (30 ILCS 571), it is recommended that a project labor agreement (PLA) be utilized for the above-captioned Project. This recommendation is based on the considerations indicated below.

- 1) The Project is being awarded and administered by IDOT (i.e., not by another governmental agency).
- 2) The Project is being constructed using state or local funds only (i.e., no federal funds).
- 3) The overall size, scope, sequencing, logistics or other aspects of the Project make it particularly challenging to manage, and use of a PLA is expected to help assure that the construction work is performed properly and efficiently under the circumstances.
- 4) The duration of construction activity on the Project is expected to exceed one construction season (i.e., 110 or more working days), or the nature of the Project results in a heightened need for labor force continuity and stability over a substantial period of time.
- 5) There is a firm construction completion date established for the Project thereby increasing the adverse consequences of any work stoppage or other labor disruption.
- 6) The time required to complete the Project is expected to extend beyond the expiration date of one or more existing collective bargaining agreements covering trades likely to be involved in the Project, thereby increasing the likelihood of work stoppage(s) or other labor disruption(s) during construction of the Project.
- 7) In the absence of a PLA, there is an increased likelihood of jurisdictional disputes among unions or of conflict between unionized and non-unionized workers on the Project that could have a potentially material adverse effect on the time, cost, or quality of work performed on the Project.

Contract Number 78282
White County
Item

8) This project presents specific safety concerns to the traveling public and a PLA, will ensure labor force continuity and stability, decreasing the length of the safety concern.

9) Use of a PLA is expected to result in improved access to skilled labor, improved efficiency, or improved safety performance on the Project.

10) Use of a PLA on the Project is not expected to have a material adverse effect on the competitive bidding process.

11) Use of a PLA on the Project is not expected to have a material adverse effect on the ability of the Department to achieve other Departmental goals (e.g., utilization of disadvantaged businesses, utilization of Illinois domiciled businesses, development of competitive vendor alternatives over time, etc.).

12) There are other material considerations favoring or disfavoring use of a PLA on this Project as follows:
See Attachment.

Based upon the identified considerations, we recommend that you approve use of a PLA on this Project. Upon your approval, the Department shall undertake to negotiate in good faith a PLA with the relevant labor organization(s), and shall include in all necessary bid specifications and other documents information regarding the actual or form of PLA that is to binding upon all contractors and their employees.

Agreed: *Gorman Jr* 1/13/14
{Division Chief} (Date)

Agreed: *JB* 12/12/13
{Bureau of Design & Environment} (Date)

Agreed: *Jeffrey L. Kurim* 11/1/2013
{Regional Engineer} (Date)

Approved: *Ann L. Schneider* 1/15/14
Ann L. Schneider, Secretary (Date) *Sarah Kurmann*

FHWA concurrence in the PLA for the above mentioned contract By Sarah Kurmann
Executive Assistant

Gregory G. Nadeau	11/26/2013
FHWA Deputy Administrator	(see attached approval page)

Attachment A:

Justification for use of Project Labor Agreement on Contract # 78282, White County.

The use of a Project Labor Agreement on this project is consistent with all State and Local statutory and regulatory requirements.

Item 2: This project includes Federal funds.

Item 3: Estimated project cost is \$12,000,000.

This project involves patching, milling and resurfacing the eastbound and westbound lanes of I-64 for 7.1 miles. Additional work includes, guardrail removal and replacement, bridge deck patching, bridge joint repair and bridge deck overlays.

Item 4: This project has 145 working days.

Item 6: The following Union Contracts will expire during the construction of this contract:

Teamsters – expires April 30, 2014.

Iron Workers – expires March 31, 2014.

Item 8: The construction staging for this project will include lane closures and edge drop offs. These temporary conditions, while necessary during construction, pose a safety hazard to the traveling public. This hazard can be mitigated by minimizing the time that these temporary conditions are in place.

Item 12: In addition, user delay costs will be incurred by motorists during the construction period. Using a user delay cost of \$15.65 per hour for passenger vehicles and \$26.05 per hour for trucks, and a cost of \$0.20 per mile for passenger vehicles and \$0.90 per mile for trucks the following daily costs are calculated:

I-64 User Delay Costs

Trucks – 3,600 trucks/day 0.05 hours delay/vehicle x \$26.05 = \$ 4,689 per day

Passenger Vehicles – 7,000 cars/day 0.05 hours delay/vehicle x \$15.65 = \$ 5,477 per day

Total user delay cost for work stoppage = \$ 10,166 per day

Traffic counts from IDOT 2011 statewide counts. User delay costs from "Life Cycle Cost Analysis in Pavement Design", FHWA, September 1998, adjusted to 2009 Consumer Price Index

The trades that will be used on this project include but are not limited to the following: Laborers, Carpenters, Operators, Teamsters, Cement Masons, and Ironworkers.

PLA Request


Approval of Project Labor Agreement

Disapproval of Project Labor Agreement

Reason for disapproval:




Signature



Date

Execution Page

Illinois Department of Transportation




Omer Osman, Director of Highways




Tony Small, Acting Director of Finance & Administration



Michael A. Forti, Chief Counsel



Ann L. Schneider, Secretary

 By Sarah Kurmann
Executive Assistant

11/15/14

(Date)

Illinois AFL-CIO Statewide Project Labor Agreement Committee, representing the local unions listed below:



Michael T. Conroy


12-10-13

(Date)


List Union Locals:




Jim Allen
Bricklayers



Terry Lynch
Heat & Frost Insulators & Allied
Workers




Curtis Cade
United Association



Richard Mathis
Roofers

*


Ed Christensen, Elevator
Constructors




Paul Noble
IBEW




Terry Fitzmaurice
Painters



Pat Gleason
Teamsters



Gary Perinar Jr.
Carpenters




Terrence Healy
LIUNA




Brian Mulheran
Sheet Metal Workers



David Beard
Iron Workers



John Skermont
Boilermakers



Patrick J. LaCassa
OPCMIA

*only if Elevator Constructors master agreement
language is attached to PLA