



LEGEND

- PROP RECONSTRUCTION AREAS
- EXISTING CURB LINE
- PROPOSED CURB LINE
- TRAFFIC BARRICADES
- MEDIAN REMOVAL AREAS
- TEMPORARY PAVEMENT MARKING

PHASING

1. RELOCATE TRAFFIC CONTROL FROM STAGE 3 AS APPLICABLE AND INSTALL TEMPORARY STRIPING FOR NEW LANE CONFIGURATION, SIGNING, FLAGGERS AND TEMPORARY TRAFFIC CONTROL DEVICES. MOVE TRAFFIC TO INDICATED OUTSIDE LANES TO PROVIDE A SINGLE THROUGH LANE IN EACH DIRECTION ON EITHER SIDE OF THE MEDIAN AREA. 2. REMOVE TEMPORARY CROSSOVER AND RECONSTRUCT MEDIAN. - SEE STAGE 1, VIEW A.
2. CARMAN DRIVE WILL CONTINUE TO REMAIN CLOSED DURING THIS STAGE.
3. CONSTRUCT MEDIAN AREA ON HARRISON.
4. REMOVE ALL TEMPORARY TRAFFIC CONTROL AND OPEN ROAD TO TRAFFIC.

ADVANCE SIGNING IN ACCORDANCE WITH STD. 701601

SCALE 1"=60'

STAGE 4

STAGING PLAN

\\hfd402\county\_shared\Roads\Highway\_Dept\Projects\04-00355-00-RS\Harrison & Perryville Staging.dwg, 4/16/2008 3:18:25 PM, Doc: TC5400.dwg  
 WCHD, Joe Buschek