

SUGGESTED CONSTRUCTION SEQUENCING (CONTINUED)

STAGE 1A

IL ROUTE 59

CONSTRUCTION

COMPLETE WATER MAIN CONSTRUCTION BETWEEN STA. 4026+00 AND STA. 4031+83.

TRAFFIC

SEE STAGE 1.

BRUCE LANE / BROOKDALE ROAD

CONSTRUCTION

NO CONSTRUCTION ACTIVITY ON BRUCE LANE.

CONSTRUCT PROPOSED PAVEMENT ON THE NORTH SIDE OF BROOKDALE ROAD AND THE NORTHEAST QUADRANT OF THE IL ROUTE 59 INTERSECTION.

TRAFFIC

PROVIDE ONE THROUGH LANE IN EACH DIRECTION AND A LEFT TURN LANE. TRAFFIC SHIFTS TO THE SOUTH SIDE OF BRUCE LANE / BROOKDALE ROAD AND UTILIZES EXISTING AND TEMPORARY PAVEMENTS.

DIEHL ROAD

CONSTRUCTION

WEST OF IL ROUTE 59, CONSTRUCT TEMPORARY PAVEMENT ADJACENT TO EXISTING PAVEMENT ON THE SOUTH SIDE OF DIEHL ROAD.

EAST OF IL ROUTE 59, CONSTRUCT EASTBOUND/WESTBOUND PROPOSED PAVEMENT. CONSTRUCT TEMPORARY PAVEMENT WITHIN THE PROPOSED MEDIAN AND ADJACENT TO PROPOSED PAVEMENT ON THE SOUTH SIDE.

TRAFFIC

PROVIDE ONE THROUGH LANE IN EACH DIRECTION AND A LEFT TURN LANE. TRAFFIC REMAINS ON THE NORTH SIDE OF DIEHL ROAD AND UTILIZES EXISTING AND TEMPORARY PAVEMENTS.

STAGE 1B

IL ROUTE 59

CONSTRUCTION

SEE STAGE 1A.

TRAFFIC

SEE STAGE 1.

BRUCE LANE / BROOKDALE ROAD

CONSTRUCTION

NO CONSTRUCTION ACTIVITY ON BRUCE LANE.

ON BROOKDALE ROAD, CONSTRUCT PROPOSED PAVEMENT AT THE IL ROUTE 59 INTERSECTION.

TRAFFIC

PROVIDE ONE THROUGH LANE IN EACH DIRECTION. TRAFFIC REMAINS ON THE SOUTH SIDE OF BRUCE LANE / BROOKDALE ROAD AND UTILIZES EXISTING AND TEMPORARY PAVEMENTS.

DIEHL ROAD

CONSTRUCTION

NO CONSTRUCTION ACTIVITY WEST OF IL ROUTE 59.

EAST OF IL ROUTE 59, CONSTRUCT WESTBOUND PROPOSED PAVEMENT. CONSTRUCT TEMPORARY PAVEMENT WITHIN THE PROPOSED MEDIAN.

TRAFFIC

PROVIDE ONE THROUGH LANE IN EACH DIRECTION AND A LEFT TURN LANE. TRAFFIC SHIFTS TO THE SOUTH SIDE OF DIEHL ROAD AND UTILIZES PROPOSED AND TEMPORARY PAVEMENTS.

STAGE 1C

IL ROUTE 59

CONSTRUCTION

SEE STAGE 1A.

TRAFFIC

SEE STAGE 1.

BRUCE LANE / BROOKDALE ROAD

CONSTRUCTION

NO CONSTRUCTION ACTIVITY ON BRUCE LANE.

ON BROOKDALE ROAD, CONSTRUCT PROPOSED PAVEMENT AT THE IL ROUTE 59 INTERSECTION.

TRAFFIC

PROVIDE ONE THROUGH LANE IN EACH DIRECTION AND A WESTBOUND RIGHT TURN LANE. EASTBOUND TRAFFIC REMAINS ON THE SOUTH SIDE OF BRUCE LANE / BROOKDALE ROAD AND WESTBOUND TRAFFIC SHIFTS TO THE NORTH SIDE OF BRUCE LANE / BROOKDALE ROAD. TRAFFIC UTILIZES EXISTING, PROPOSED AND TEMPORARY PAVEMENTS.

DIEHL ROAD

CONSTRUCTION

NO CONSTRUCTION ACTIVITY WEST OF IL ROUTE 59.

EAST OF IL ROUTE 59, CONSTRUCT REMAINING PROPOSED PAVEMENT.

TRAFFIC

PROVIDE ONE THROUGH LANE IN EACH DIRECTION AND A LEFT TURN LANE. TRAFFIC REMAINS ON THE SOUTH SIDE OF DIEHL ROAD AND UTILIZES PROPOSED AND TEMPORARY PAVEMENTS.

STAGE 1D

IL ROUTE 59

CONSTRUCTION

SEE STAGE 1A.

TRAFFIC

FROM STA. 3982+08 TO STA. 3985+00 SHIFT SOUTHBOUND LANES TO THE WEST SIDE OF IL ROUTE 59. COORDINATE TRAFFIC SHIFT WITH CONTRACT 60R30.

ALL OTHER LOCATIONS, TRAFFIC REMAINS IN THE STAGE 1 CONFIGURATION.

BRUCE LANE / BROOKDALE ROAD

CONSTRUCTION

NO CONSTRUCTION ACTIVITY ON BRUCE LANE.

ON BROOKDALE ROAD, CONSTRUCT REMAINING PROPOSED PAVEMENT AT THE IL ROUTE 59 INTERSECTION.

TRAFFIC

PROVIDE ONE THROUGH LANE IN EACH DIRECTION AND RIGHT TURN LANES AT IL ROUTE 59. WESTBOUND TRAFFIC REMAINS IN THE STAGE 1C CONFIGURATION. EASTBOUND TRAFFIC SHIFTS TO THE NORTH SIDE OF BRUCE LANE / BROOKDALE ROAD. TRAFFIC UTILIZES EXISTING AND PROPOSED PAVEMENTS.

DIEHL ROAD

CONSTRUCTION

SEE STAGE 1C.

TRAFFIC

SEE STAGE 1C.

STAGE 2

IL ROUTE 59

CONSTRUCTION SOUTH OF STA. 3985+00

CONSTRUCT NORTHBOUND PROPOSED PAVEMENT.

CONSTRUCTION NORTH OF STA. 3985+00

CONTINUE CONSTRUCTION OF THE BOX CULVERT CROSSING AT STA. 4020+45. CONSTRUCT NORTHBOUND/SOUTHBOUND PROPOSED PAVEMENT AND TEMPORARY PAVEMENT WITHIN THE PROPOSED MEDIAN ADJACENT TO PROPOSED PAVEMENT.

TRAFFIC

PROVIDE TWO THROUGH LANES IN EACH DIRECTION AND A LEFT TURN LANE AT ALL SIGNALIZED INTERSECTIONS ON IL ROUTE 59. SOUTHBOUND TRAVEL LANES SHIFT TO THE WEST SIDE OF IL ROUTE 59 AND NORTHBOUND TRAVEL LANES SHIFT TO THE EAST SIDE OF IL ROUTE 59 NORTH OF STA. 3989+00. TRAFFIC UTILIZES PROPOSED, EXISTING AND TEMPORARY PAVEMENTS.

BRUCE LANE / BROOKDALE ROAD

CONSTRUCTION

NO CONSTRUCTION ACTIVITY.

TRAFFIC

ON BRUCE LANE, PROVIDE ONE THROUGH LANE IN EACH DIRECTION AND A LEFT TURN LANE.

ON BROOKDALE ROAD, PROVIDE ONE THROUGH LANE IN EACH DIRECTION. AT IL ROUTE 59 PROVIDE LEFT AND RIGHT TURN LANES.

DIEHL ROAD

CONSTRUCTION

NO CONSTRUCTION ACTIVITY.

TRAFFIC

PROVIDE TWO THROUGH LANES IN EACH DIRECTION AND A LEFT TURN LANE. TRAFFIC REMAINS ON THE SOUTH SIDE OF DIEHL ROAD. WEST OF IL ROUTE 59, TRAFFIC UTILIZES EXISTING AND TEMPORARY PAVEMENTS. EAST OF IL ROUTE 59, TRAFFIC UTILIZES PROPOSED AND TEMPORARY PAVEMENTS.

DESIGNED	PJO	REVISED	-
DRAWN	KES	REVISED	-
CHECKED	JCM	REVISED	-
DATE	12/14/2012	REVISED	-

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

**MAINTENANCE OF TRAFFIC
SUGGESTED CONSTRUCTION SEQUENCING**

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
338	(112 & 113) WRS-6	DUPAGE	734	72
				CONTRACT NO. 60R31
ILLINOIS FED. AID PROJECT				

SCALE: NONE SHEET NO. 3 OF 117 SHEETS STA. TO STA.